

Mon, Nov 2, 2:10 PM
(8 days ago)

Sam Dziekan

to me, Joe, James,
Chris

Hi Patty, Joe and James,

Overall progress continues to move along nicely.

Elementary School

Rapid Shutdown Devices were delivered last week, they will be installed this week completing construction at BES. Testing will follow to guarantee that everything works and was installed correctly.

Middle School

Racking installation is complete. Modules are onsite and being installed. Inverters will be mounted this week now that the brackets have arrived onsite. The contractors will coordinate the shutdown with your facility director to plan the shutdown and interconnection.

BROOKLYN ELEMENTARY SCHOOL		
MILESTONE	COMPLETION STATUS	NOTES
DAS APPROVALS	100%	
DESIGN	100%	
PERMITTING	100%	
PROCUREMENT	100%	RSDs onsite
MOBILIZATION	100%	
SUBSTANTIAL COMPLETION		Anticipated date of 11/6

---SITE WORK	100%	
---TRANSFORMER REPLACEMENT	100%	
---ROOF WORK	100%	
--ELECTRICAL WORK	95%	RSD installation starts 11/2
PROJECT CLOSEOUT	0%	
---COMMISSIONING	0%	
---PERMISSION TO OPERATE	0%	
---ZREC REGISTRATION	0%	
---DAS REIMBURSEMENT	0%	

BROOKLYN MIDDLE SCHOOL		
MILESTONE	COMPLETION STATUS	NOTES
DAS APPROVALS	100%	
DESIGN	100%	
PERMITTING	100%	
PROCUREMENT	95%	Module delivery 10/20
MOBILIZATION	100%	
SUBSTANTIAL COMPLETION		Anticipated date of 11/16
---SITE WORK	100%	
---ROOF WORK	60%	Racking 100% installed
---ELECTRICAL WORK	70%	Inverter installation this week
PROJECT CLOSEOUT	0%	
---COMMISSIONING	0%	
---PERMISSION TO OPERATE	0%	Anticipated end of November
---ZREC REGISTRATION	0%	
---DAS REIMBURSEMENT	0%	

Sam Dziekan

Project Manager

CSW ENERGY

e/ sam@cswenergy.com

m/ 914-484-6615

