


PLAN  
1" = 20'

MUNICIPAL PERMITTING PRINT  
JANUARY 8, 2021

- SEWER CONSTRUCTION NOTES
1. THE CONTRACTOR SHALL PUMP OUT AND REMOVE THE EXISTING PUMP STATION. PUMPS, STATION SHALL BE RECONNECTED TO THE NEW MANHOLE, SMH 1. THE 2" FORCE MAIN LEAVING THE PUMP STATION SHALL BE PLUGGED.
  2. THE REMAINS OF THE SEWER LINE SOUTH OF THE BUILDING IS UNKNOWN. IT MAY BE CONNECTED TO THE COLLECTED LINE OF THE PUMP STATION. THE CONTRACTOR SHALL DO A TEST TO DETERMINE THIS AND THEN CONNECT THE LINE TO THE NEW SANH 1.
  3. ALL INVENTS, EXCEPT THE EXISTING SANITARY MANHOLE, ARE BASED ON DESIGN PLANS BY THE ENGINEER AND NOT FIELD CONDITIONS. THE CONTRACTOR SHALL CONDUCT TESTS BEFORE BEGINNING WORK.
  4. THE SEWER MUST BE KEPT LIVE AT ALL TIMES, THEREFORE BYPASS PUMPING MAY BE REQUIRED.
  5. ALL REQUIREMENTS OF THE BUILDING CODE, INCLUDING BUT NOT LIMITED TO CLEAN OUTS AND TESTING SHALL BE COMPLIED WITH.
- SEWER E.S. NOTES
- SEQUENCE OF OPERATIONS
1. INSTALL SILT FENCE WHERE SHOWN ON THE PLAN.
  2. EXCAVATE AT EXISTING MANHOLE, CORE BORE AND INSTALL FLEXIBLE SLEEVE CONNECTOR. (EST TIME = 4 HOURS)
  3. EXCAVATE TRENCH, INSTALL BEDDING, SEWER PIPE AND BACKFILL TO MANHOLE SMH 2 (ESTIMATED TIME = 4 HOURS)
  4. ONCE THE SECTION OF PIPE FROM THE EXISTING MANHOLE TO SMH 2 IS INSTALLED AND BACKFILLED, INSTALL THE INSIDE DROP AND PROCEED TO THE REMAINING WORK.
- MISC. NOTES
1. NO MACHINERY OR EQUIPMENT SHALL BE ALLOWED WITHIN 20' OF CREAMERY BROOK.
  2. THE WALKING TRAIL IN THE VICINITY OF THE MANHOLE IS NOT OWNED BY PIERCE BAPTIST. ACCESS TO THE MANHOLE SHALL BE ACROSS THE LAWN, NOT OVERLY TO THE STORMWATER BASIN UNLESS THE CONTRACTOR OBTAINS PERMISSION TO USE THE PROPERTY OF VINA LANE, LLC.
  3. DRAINAGE IS NOT ANTICIPATED, HOWEVER SHOULD IT BECOME NECESSARY, THE SEWER LINE SHALL BE TO THE STORMWATER BASIN. THERE SHALL BE NO DISCHARGES TO CREAMERY BROOK.
  4. NO MATERIAL STOCKPILES ARE ALLOWED WITHIN 100' OF CREAMERY BROOK.



PROFILE  
1" = 20' H  
1" = 2' V

REVISIONS

PIERCE MEMORIAL BAPTIST NURSING & REHABILITATION CENTER RENOVATIONS  
BROOKLYN, CONNECTICUT

J&D CIVIL ENGINEERS, LLC  
401 RAVENELLE ROAD  
N. GROSVENORDALE, CT 06255  
860-923-2920




MOSER  
PILON  
NELSON  
ARCHITECTS  
20 JORDAN LANE  
WETHERFIELD, CT 06107  
(860) 551-5522

TITLE  
SEWER PLAN AND  
PROFILE


DATE 12/18/2020  
DRAWN BY J. Moser  
DWG. NO. C5



PLACE HOLDER FOR MAIN  
ENTRANCE PLANTING PLAN




SILT SOCK DETAIL




SILT FENCE INSTALLATION


PLACE HOLDER FOR MAIN  
ENTRANCE PLANT LIST




TREE PLANTING



MORTARED STONE RETAINING  
WALL IN ALSA GARDEN



PERMALOC CORPORATION  
13505 BARRY ST  
HOLLAND, MI 49424  
TOLL FREE: 1-800-356-9660  
PHONE: (616) 399-9600  
FAX: (616) 399-9770  
www.permaloc.com



SIDE VIEW

PERMALOC CLEAN LINE COMMERCIAL GRADE LANDSCAPE EDGING

**SOIL EROSION CONTROL PLAN**

THE SITE WORK FOR THIS PROJECT INCLUDES CONSTRUCTION OF AN ENCLOSED PATIENT GARDEN AND IMPROVEMENTS TO THE EXISTING PARKING LOT NEAR THE NEW MAIN ENTRANCE. NEW MAIN ENTRANCE ADDITION, ADDING PARKING SPACES NEAR THE NEW MAIN ENTRANCE, CONSTRUCTION OF A GRAVITY SEWER AND INSTALLATION OF A WATER FIRE LINE. THE GOAL OF THE EROSION CONTROL PLAN IS TO PROTECT ANY WETLANDS BEHIND THE BUILDINGS.

CONSTRUCTION SEQUENCE

NOTE: AT THIS TIME IT IS NOT KNOWN WHETHER THE GARDEN OR PARKING LOT WILL BE BUILT FIRST. THESE ACTIVITIES ARE INDEPENDENT OF EACH OTHER. CONSTRUCTION SEQUENCE FOR EACH OF THESE ACTIVITIES IS LISTED BELOW.

PATIENT (ALSA) GARDEN:

1. INSTALLATION OF PERIMETER SEDIMENT CONTROL BARRIERS AS SHOWN ON THE PLAN
2. EXCAVATE FOR FOOTINGS FOR RETAINING WALL AROUND GARDEN
3. FILL INSIDE RETAINING WALL TO BRING IT UP TO GRADE
4. CONSTRUCT RAISED BED
5. CONSTRUCT CENTER MORTARED STONE WALL PLANTING BED
6. PLANTING INCLUDING MULCH

PARKING LOT/MAIN ENTRANCE ADDITION:

1. INSTALLATION OF PERIMETER SEDIMENT CONTROL BARRIERS AS INDICATED
2. EXCAVATE FOR FOOTINGS FOR RETAINING WALL AROUND GARDEN
3. EXCAVATE FOR FOUNDATION
4. BUILDING ADDITION CONSTRUCTION
5. EXCAVATE EXISTING EMBANKMENT WITHIN LIMITS OF CONSTRUCTION
6. EXCAVATE EXISTING EMBANKMENT WITHIN LIMITS OF CONSTRUCTION
7. CUT BACK EMBANKMENT FOR NEW SPACES AND REGRADE FOR BIT CONC. MAKING PATH RELOCATION
8. INSTALLATION OF DRAINAGE, UTILITIES, ROUGH GRADE DRIVEWAY AND PARKING LOT
9. FINE FINISH COURSE
10. FINE FINISH COURSE
11. FINE FINISH COURSE
12. FINAL GRADING AND LANDSCAPING
13. FINAL PAVING
14. REMOVE EROSION CONTROL DEVICES

**OPERATIONS AND MAINTENANCE**

1. ALL PROPOSED WORK SHALL CONFORM TO 2003 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL, BY THE CONNECTICUT COUNCIL OF SOIL AND WATER CONSERVATION AND TOWN REGULATIONS.
2. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE GOALS OF THIS EROSION CONTROL PLAN ARE MET BY WHATEVER MEANS ARE NECESSARY. THE CONTRACTOR SHALL PLAN ALL LAND DISTURBING ACTIVITIES IN A MANNER AS TO MINIMIZE THE EXTENT OF DISTURBED AREAS.
3. PRIOR TO CONSTRUCTION OR EXCAVATION, SEDIMENT BARRIERS SHALL BE INSTALLED IN LOCATIONS AS SHOWN ON THE PLAN OR AS REQUIRED BY THE TOWN AND MAINTAINED THROUGHOUT CONSTRUCTION.
4. UPON FINAL GRADING, DISTURBED AREAS SHALL COVERED WITH A MINIMUM OF 1" LOAM AND SEEDED WITH PERENNIAL GRASSES AS SPECIFIED FOR THE PROJECT. IMMEDIATELY AFTER SEEDING, MULCH THE SEEDS AREA WITH HAY OR STRAW AT THE RATE OF 2 TONS PER ACRE. SEEDING DATES ARE TO BE BETWEEN APRIL 1 THRU JUNE 15 AND AUGUST 15 THRU OCTOBER 15.
5. DAILY INSPECTIONS SHALL BE MADE OF EROSION AND SEDIMENT CONTROL MEASURES TO INSURE EFFECTIVENESS AND IMMEDIATE CORRECTIVE ACTION SHALL BE TAKEN IF FAILURE OCCURS. ADDITIONAL EROSION CONTROL MEASURES BEYOND WHAT IS SHOWN ON THE PLAN MAY BE NECESSARY.
6. EROSION AND SEDIMENT CONTROL MEASURES SHALL REMAIN IN PLACE UNTIL DISTURBED AREAS HAVE BEEN STABILIZED AND VEGETATIVE COVER HAS BEEN ESTABLISHED AT WHICH TIME THEY SHALL BE REMOVED.
7. SITE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPROVEMENT AND MAINTENANCE OF THIS EROSION AND SEDIMENT CONTROL PLAN.

MINIMIZE DISTURBED AREAS

1. KEEP LAND DISTURBANCE TO A MINIMUM - THE MORE LAND THAT IS IN VEGETATIVE COVER, THE MORE SURFACE WATER WILL INFILTRATE INTO THE SOIL. THUS MINIMIZING STORMWATER RUNOFF AND POTENTIAL EROSION. KEEPING LAND DISTURBANCE TO A MINIMUM AND ONLY INVOLVING MINIMIZING THE EXTENT OF DISTURBANCE AT ANY ONE TIME, MAY ALSO REDUCE THE EXTENT OF EROSION.
2. PHASE CONSTRUCTION SO THAT AREAS WHICH ARE ACTIVELY BEING DEVELOPED AT ANY ONE TIME ARE MINIMIZED AND ONLY ARE UNDER CONSTRUCTION. CLEAR ONLY THOSE AREAS ESSENTIAL FOR CONSTRUCTION.
3. SEQUENCE THE CONSTRUCTION OF STORM DRAINAGE SYSTEMS SO THAT THEY ARE OPERATIONAL AS SOON AS POSSIBLE.
4. SCHEDULE CONSTRUCTION SO THAT FINAL GRADING AND STABILIZATION IS COMPLETED AS SOON AS POSSIBLE.

MANAGING RUNOFF

1. USE DIMENSIONS, STONE DIKES, SILT FENCES AND SIMILAR MEASURES TO BREAK FLOW LINES AND DISSIPATE STORM WATER ENERGIES.
  2. AVOID DIVERTING ONE DRAINAGE SYSTEM INTO ANOTHER WITHOUT CALCULATING THE POTENTIAL FOR DOWNSTREAM FLOODING OR EROSION.
  3. CLEAN RUNOFF SHOULD BE KEPT SEPARATED FROM SEDIMENT, LAKE WATER AND SHOULD NOT BE DIRECTED OVER DISTURBED AREAS WITHOUT ADDITIONAL CONTROLS. ADDITIONALLY, PREVENT THE MIXING OF CLEAN OFF-SITE GENERATED RUNOFF WITH SEDIMENT LADEN RUNOFF GENERATED ON-SITE UNTIL AFTER ADEQUATE INFILTRATION OF ON-SITE MATERIALS HAS OCCURRED.
- INTERNAL EROSION CONTROLS**
1. DO NOT RELY EXCLUSIVELY ON PERIMETER EROSION CONTROL DEVICES
  2. CONTROL EROSION AND SEDIMENTATION BY INSTALLING INTERNAL EROSION CONTROL IN THE SMALLEST DRAINAGE AREA POSSIBLE.
  3. DIRECT RUNOFF FROM SMALL DISTURBED AREAS TO ADJOINING UNDISTURBED VEGETATED AREAS.
  4. CONCENTRATED RUNOFF SHOULD BE CONVEYED TO SEDIMENT TRAPS OR BASINS AND STABLE OUTLETS USING RIP RAPPED CHANNELS, STORM DRAINS OR SIMILAR MEASURES.

STORMWATER MANAGEMENT

ALL CONSTRUCTION PROJECTS OF 1.0 OR MORE ACRES IN SIZE ARE REQUIRED TO COMPLY WITH CT DEEPS' GENERAL PERMIT FOR THE DISCHARGE OF STORMWATER ASSOCIATED WITH CONSTRUCTION ACTIVITIES. THE DISTURBED AREA ON THIS SITE IS LESS THAN 1 ACRE IN SIZE.

THE CONTRACTOR SHALL INSPECT THE SITE ENTRANCE DAILY FOR EVIDENCE OF OFF-SITE SEDIMENT TRACKING AND TAKE APPROPRIATE MEASURES IF FOUND.

THE CONTRACTOR SHALL INSTITUTE DUST CONTROL PROCEDURES VIA A WATER TRUCK OR CALCIUM CHLORIDE AS NEEDED.

THE CONTRACTOR SHALL CLEAN ALL CATCH BASINS, YARD BOWLS, AND INFILTRATION BASINS PRIOR TO FILING A TERMINATION NOTICE.

MOSER  
PILON  
NEILSON  
ARCHITECTS

LANDSCAPING AND  
EROSION CONTROL  
DETAILS

DATE 12/18/2020

CP-RIGHT ©  
Walter Piron Nelson Architects

DWG. NO.

CONSTRUCTION SET

C 7

PIERCE MEMORIAL BAPTIST NURSING &  
REHABILITATION CENTER RENOVATIONS

BROOKLYN, CONNECTICUT

J&D CIVIL ENGINEERS, LLC  
407 RAVENELLE ROAD  
N. GROSVEAUR, CT 06255  
860-923-2920

**J & D** CIVIL  
ENGINEERS, LLC

---

401 Ravenelle Road  
N. Grosvenordale, CT 06255  
www.jdcivilengineers.com  
(860) 923-2920

January 7, 2021

Inland Wetlands and Watercourses  
Cliff Green Memorial Bldg  
69 South Main St – Suite 22  
Brooklyn, CT 06234

Re: Pierce Care Sewer Connection  
J & D Job No. 19198

Dear Commission Members:


Pierce Care at 44 Canterbury Road is proposing a rehabilitation project consisting of relocating the main access, new parking areas and code updates. As part of that project, it is proposed to eliminate the obsolete on site sewage pump station and connect by gravity flow to the sewer manhole that was installed on their property during construction of Creamery Brook Village.

Attached please find an application and plans showing the proposed connection. The work is temporary in nature and of short term duration. The pipe is shallow so no dewatering activities are anticipated. If it becomes necessary, the discharge will be to the existing stormwater basin. Any material excavated from the trench will be replaced as backfill and since the work will be in a trench lower than surrounding grade, no runoff/erosion is anticipated. Any material stockpiled will be of temporary duration (a few hours). No material will be allowed to be stockpiled within 100' of the brook.

There is also a non access line for equipment and machinery shown on the plan, to ensure that all work is performed from the northwest side of the manhole and that machines and equipment do not get near the brook.

Thank you for your assistance in this matter and if you require any additional information, please do not hesitate to contact me.

Very truly yours,  
J & D Civil Engineers, LLC



Dennis R. Blanchette, PE/LS



INLAND WETLANDS & WATERCOURSES COMMISSION  
TOWN OF BROOKLYN, CONECTICUT

Date \_\_\_\_\_

Application # \_\_\_\_\_

APPLICATION -- INLAND WETLANDS & WATERCOURSES

APPLICANT PIERCE BAPTIST HOME, INC. MAILING ADDRESS 44 CANTERBURY RD  
APPLICANT'S INTEREST IN PROPERTY OWNER PHONE 860-774-9050 EMAIL \_\_\_\_\_

PROPERTY OWNER IF DIFFERENT N/A PHONE \_\_\_\_\_  
MAILING ADDRESS \_\_\_\_\_ EMAIL \_\_\_\_\_

ENGINEER/SURVEYOR (IF ANY) JED CIVIL ENGINEERS  
ATTORNEY (IF ANY) —

PROPERTY LOCATION/ADDRESS 44 CANTERBURY RD  
MAP # 24 LOT # 148 ZONE VCD TOTAL ACRES 24 ACRES OF WETLANDS ON PROPERTY N/A

PURPOSE AND DESCRIPTION OF THE ACTIVITY EXTEND SANITARY SEWER PIPE TO EXISTING MANHOLE. NO WORK IN WETLANDS OR WATERCOURSES. CONSTRUCTION IN BROOK BUFFER WILL BE COMPLETE IN ONE DAY. TEMPORARY DISTURBANCE—NO GRADE CHANGES PROPOSED

WETLANDS EXCAVATION AND FILL:

FILL PROPOSED 0 CUBIC YDS 0 SQ FT 0  
EXCAVATION PROPOSED 0 CUBIC YDS 0 SQ FT 0  
LOCATION WHERE MATERIAL WILL BE PLACED: ON SITE — OFF SITE —  
TOTAL REGULATED AREA ALTERED: SQ FT 0 ACRES 0

EXPLAIN ALTERNATIVES CONSIDERED (REQUIRED): EXISTING PUMP STATION IS OBSOLETE. GRAVITY CONNECTION TO RTE 169 WAS EVALUATED, BUT THE LINE IS NOT DEEP ENOUGH.

MITIGATION MEASURES (IF REQUIRED): WETLANDS/WATERCOURSES CREATED: CY 0 SQFT 0 ACRES 0

IS PARCEL LOCATED WITHIN 500FT OF AN ADJOINING TOWN? NO IF YES, WHICH TOWN(S) \_\_\_\_\_

IS THE ACTIVITY LOCATED WITHIN THE WATERSHED OF A WATER COMPANY AS DEFINED IN CT GENERAL STATUTES 25-32A? NO

THE OWNER AND APPLICANT HEREBY GRANT THE BROOKLYN IWWC, THE BOARD OF SELECTMAN AND THEIR AUTHORIZED AGENTS PERMISSION TO ENTER THE SUBJECT PROPERTY FOR THE PURPOSE OF INSPECTION AND ENFORCEMENT OF THE IWWC REGULATIONS OF THE TOWN OF BROOKLYN. IF THE COMMISSION DETERMINES THAT OUTSIDE REVIEW IS REQUIRED, APPLICANT WILL PAY CONSULTING FEE.

NOTE: DETERMINATION THAT THE INFORMATION PROVIDED IS INACCURATE MAY INVALIDATE THE IWWC DECISION AND RESULT IN ENFORCEMENT ACTION.

APPLICANT: \_\_\_\_\_ DATE \_\_\_\_\_

OWNER: \_\_\_\_\_ DATE \_\_\_\_\_

## REQUIREMENTS

\_\_\_\_\_ APPLICATION FEE \$\_\_\_\_\_ STATE FEE (\$60.00) \_\_\_\_\_

\_\_\_\_\_ COMPLETION OF CT DEEP REPORTING FORM

\_\_\_\_\_ ORIGINAL PLUS COPIES OF ALL MATERIALS REQUIRED - NUMBER TO BE DETERMINED BY STAFF

\_\_\_\_\_ PRE-APPLICATION MEETING WITH THE WETLANDS AGENT IS RECOMMENDED TO EXAMINE THE SCOPE OF THE ACTIVITY

\_\_\_\_\_ SITE PLAN SHOWING LOCATION OF THE WETLANDS WITH EXISTING AND PROPOSED CONDITIONS. APPLICANT MAY BE REQUIRED TO HAVE A CERTIFIED SOIL SCIENTIST IDENTIFY THE WETLANDS.

\_\_\_\_\_ COMPLIANCE WITH THE CONNECTICUT EROSION & SEDIMENTATION CONTROL MANUAL

\_\_\_\_\_ IF THE PROPOSED ACTIVITY IS DEEMED TO BE A "SIGNIFICANT IMPACT ACTIVITY" A PUBLIC HEARING IS REQUIRED ALONG WITH THE FOLLOWING INFORMATION:

- NAMES AND ADDRESSES OF ABUTTING PROPERTY OWNERS
- ADDITIONAL INFORMATION AS CONTAINED IN IWWC REGULATIONS ARTICLE 7.6

### ADDITIONAL INFORMATION/ACTION NEEDED:

---

---

---

OTHER APPLICATIONS MAY BE REQUIRED. CONTACT THESE AGENCIES FOR FURTHER INFORMATION:

APPLICATION TO STATE OF CONNECTICUT DEEP  
INLAND WATER RESOURCES DIVISION  
79 ELM ST.  
HARTFORD, CT. 06106  
1-860-424-3019

DEPARTMENT OF THE ARMY CORPS OF ENGINEERS  
696 VIRGINIA ROAD  
CONCORD, MA. 01742  
1-860-343-4789

### STAFF USE ONLY:

\_\_\_\_\_ DECLARATORY RULING: AS OF RIGHT & NON-REGULATED USES (SEE IWWC REGULATIONS SECTION 4)

\_\_\_\_\_ PERMIT REQUIRED:

\_\_\_\_\_ AUTHORIZED BY STAFF/CHAIR (NO ACTIVITY IN WETLANDS/WATERCOURSE AND MINIMAL IMPACT)

\_\_\_\_\_ CHAIR, BROOKLYN IWWC

\_\_\_\_\_ WETLANDS OFFICER

\_\_\_\_\_ AUTHORIZED BY IWWC

\_\_\_\_\_ SIGNIFICANT ACTIVITY/PUBLIC HEARING

\_\_\_\_\_ NO PERMIT REQUIRED

\_\_\_\_\_ OUTSIDE OF UPLAND REVIEW AREA

\_\_\_\_\_ NO IMPACT

\_\_\_\_\_ CHAIR, BROOKLYN IWWC

\_\_\_\_\_ WETLANDS OFFICER

\_\_\_\_\_ TIMBER HARVEST



## Statewide Inland Wetlands & Watercourses Activity Reporting Form

Please complete - print clearly - and mail this form in accordance with the instructions on pages 2 and 3 to:  
Wetlands Management Section, Inland Water Resources Division, CT DEEP, 79 Elm Street - 3<sup>rd</sup> Floor, Hartford, CT 06106

### PART I: To Be Completed By the Municipal Inland Wetlands Agency Only

1. DATE ACTION WAS TAKEN (enter one year and month): Year \_\_\_\_\_ Month \_\_\_\_\_
2. ACTION TAKEN (enter one code letter): \_\_\_\_\_
3. WAS A PUBLIC HEARING HELD (check one)? Yes \_\_\_\_\_ No \_\_\_\_\_
4. NAME OF AGENCY OFFICIAL VERIFYING AND COMPLETING THIS FORM:  
(type name) \_\_\_\_\_ (signature) \_\_\_\_\_

### PART II: To Be Completed By the Municipal Inland Wetlands Agency or the Applicant

5. TOWN IN WHICH THE ACTION IS OCCURRING (type name): BROOKLYN  
Does this project cross municipal boundaries (check one)? Yes \_\_\_\_\_ No ☒  
If Yes, list the other town(s) in which the action is occurring (type name(s)): \_\_\_\_\_
6. LOCATION (see directions for website information): USGS Quad Map Name: \_\_\_\_\_ or Quad Number: \_\_\_\_\_  
Subregional Drainage Basin Number: \_\_\_\_\_
7. NAME OF APPLICANT, VIOLATOR OR PETITIONER (type name): PIERCE BAPTIST HOME, INC
8. NAME & ADDRESS/LOCATION OF PROJECT SITE (type information): 44 CANTERBURY RD  
Briefly describe the action/project/activity (check and type information): Temporary ☒ Permanent \_\_\_\_\_  
Description: CONNECTION TO MUNICIPAL SEWER
9. ACTIVITY PURPOSE CODE (enter one code letter): D
10. ACTIVITY TYPE CODE(S) (enter up to four code numbers): 2 8 \_\_\_\_\_
11. WETLAND / WATERCOURSE AREA ALTERED (type in acres or linear feet as indicated):  
Wetlands: 0 acres Open Water Body: 0 acres Stream: 0 linear feet
12. UPLAND AREA ALTERED (type in acres as indicated): 0 acres
13. AREA OF WETLANDS / WATERCOURSES RESTORED, ENHANCED OR CREATED (type in acres as indicated): 0 acres

DATE RECEIVED:

### PART III: To Be Completed By the DEEP

DATE RETURNED TO DEEP:

FORM COMPLETED: YES NO

FORM CORRECTED / COMPLETED: YES NO